

Ice Machine Final Checklist for Installers (scheduler will monitor)

Customer: _____

1. ___ Is equipment level?
2. ___ Did you remove all plastic from equipment and is your area clean?
3. ___ Is stand anchored to roof?
4. ___ Is ice machine anchored to stand?
5. ___ voltage checked on ice machine?
6. ___ Voltage checked on condenser?
7. ___ is 3 phase checked for rotation?
8. ___ is penetrations sealed
9. ___ is water filter installed in correct place?
10. ___ Is deflector installed correctly
11. ___ Did the ice machine drop ice & and the ice is not hollow?
12. ___ Did you haul off old unit?
13. ___ Did you pick up a check & get a signature?
14. ___ Do you see anything that is concerning?