

Walk In Box Checklist for Installers (scheduler will monitor)

Customer: \_\_\_\_\_

1. \_\_\_ 4x4's installed and sealed – if membrane need 5" pieces under
2. \_\_\_ Penetration roof boot installed
3. \_\_\_ Walk-In Panels at location
4. \_\_\_ Walk-In Panels Installed in place
5. \_\_\_ Merchandiser doors installed
6. \_\_\_ Merchandiser shelving installed
7. \_\_\_ Box is level
8. \_\_\_ Doors close properly
9. \_\_\_ Evaporator installed
10. \_\_\_ Condensing unit installed and secured in place with intake air facing southeast
11. \_\_\_ All stickers and plastic removed
12. \_\_\_ All buttons installed on CAM lock holes
13. \_\_\_ Any additional lighting/motion sensors installed
14. \_\_\_ Walk-In is anchored to floor
15. \_\_\_ Base molding installed
16. \_\_\_ Roof membrane and exterior strapping installed (if equipped)
17. \_\_\_ Extra diamond plating installed (if equipped)
18. \_\_\_ S/S floor trim measured and given to fabrication to fabricate
19. \_\_\_ S/S floor trim installed
20. \_\_\_ S/S gap trim measured and given to fabrication to fabricate
21. \_\_\_ S/S gap trim installed
22. \_\_\_ Bottom of door seal is sealing properly
23. \_\_\_ Air curtains installed
24. \_\_\_ Air curtains cut to proper length
25. \_\_\_ Motorized air curtain installed (if equipped)
26. \_\_\_ Do you see anything that is concerning?
27. \_\_\_ Take plenty pictures and email them to [contact@jeansrs.com](mailto:contact@jeansrs.com) identifying the location